



**COMMONWEALTH
BUILDING SOLUTIONS, LLC**

336 Cherry Hill Circle West

Aylett, Virginia 23009

Phone: 804-761-4248

FrazierConsulting@gmail.com

Licensed Class A - RBC/CBC

DEPOR # 2705169996

EIN# 83-1821991

FIELD REPORT

WESTMORELAND COUNTY HIGH SCHOOL

Date: 08/27/2021

Weather: 86 degrees. Sunny. High of 93 degrees today. Heat index of 97 today.

Hours Worked: 10:00hrs – 11:30hrs (1.5hrs)

Beuchert Excavation: Four (4) men are on site today. They continue to work on the Bus Parking area.

Industrial Concrete: No one is on site today.

J.D. Long, Masons: Two (2) They are cleaning up various areas.

Hazzard Electric: Is on site today. They continue to pull wire and run conduit in Area A, B, C & D.

Colonial Webb: No one is on site today.

Weldon Steel: No one is on site today.

JP Construction: No one is on site today.

AAR Roofing: No one is on site today.

Tailored Foam: Two (2) are on site today. They are spraying foam in various locations.

FG & M: Four (4) men are on site. They are installing the glass in the Administrative area of Area A.

United Sprinkler: No one is on site.

CTSI: No one is on site.

M. L. Straight: No one is here today.

K-Plus: One man is here caulking various areas.

AAM: Four (4) men are on site today. They are installing metal panels on the North side of Area B.

Hodgemen: No one is here.

S&S Concrete Cutting Company: No one is on site today.

Linear Surveyors: No one is on site today.

Hillis-Carnes: I did not observe a Tech on site today.

Questions to or from Branch Builds: I stopped by the site yesterday to meet with Brian to discuss the Sewage Pump Station but they were conducting their weekly Sub Contractor meeting. Brian called me later in the day and I relayed to him that the Contractor is still waiting on a delivery date on the tank and equipment. As soon as he get a date he will let me know.

Not much is happening today. Brian was not on site when I arrived this morning. I spoke with Jake who relayed that Brian went to another job this morning, but will be in later today.

Compliance with Contract Documents: No noted discrepancies.

DEQ Reports: A re-inspection of the site was conducted on June 7, 2021 at 09:00hrs.

Reviewed emails:

Hillis-Carnes Concrete Break Report -

Hillis-Carnes Grout Inspection/Compression Strength Test –

Hillis-Carnes Field Reports (Concrete and Steel) –

Submittals –

RFIs – #301, #303

Patrick Byrne –

Change Order/PCOs/Pay App –

Changes in Procore –

Weekly Submittal Status Report: 08/27/2021

Weekly RFI Status Update –08/27/2021

Weekly Daily Log Summary – 08/27/2021

PCO Log – 08/27/2021



Photo 1 - Metal Panels install on the North side of Area B.